

A white silhouette of the London skyline against a dark blue background, featuring landmarks like the London Eye, Big Ben, and the Shard.

Crossrail Lorry Routes West of Paddington

20th June 2011



Current Lorry Routes
Changes to the Project
New Routes being looked at
Controlling Lorries
The Way Forward

New Lorry Routes being looked at

North of the Railway via the Harrow Road

- either direct through Harlesden or
- using Ladbroke Grove to reach the Westway
- Scrubs Lane has an 18 tonne weight limit

North of Railway routes would require an exemption to the banned right turn at Prince of Wales Junction for the segment lorries



New lorry routes being looked at

South of the Railway via Chepstow Road, Pembridge Road and Holland Park Avenue



Changes to Project

Western Tunnel Drive contract and Station Cavern excavation contracts combined

The segment casting plant at Old Oak Common will produce 216 segments a day with 32 different varieties



Built by October 2011 and then removed after the works in 2013


The aggregate will come from Acton and the cement from King's Cross

Changes to Project

TBMs launch 2012

Segments produced from October 2011

Transport Segments from Old Oak Common from October 2011 to build up stockpile



Tunnel Segment Transportation


Looked at three modes of transport – rail, road and barge



Road option chosen based on a number of considerations
35 vehicles a day for 18 months


Lorry Routes

Applying for northern and southern routes to give flexibility and reduce the impact on any street



Lorry Management and the TCC

VMBS - Driver Training - Vehicle Safety



WorkSpace Lite - EAMS - Citrix Presentation Server Client
Vehicle Movement Booking System

Home Create External Data Database Tools

View Paste Copy Format Painter Font Rich Text Refresh All Save Spelling Delete More Records Sort & Filter Selection Advanced Filter Toggle Filter Size to Fit Form Windows Switch Windows Find Replace Go To Select Find

VMBS - Calendar
Vehicle Movement Booking System Calendar
Close

TCC

Choose a Month, Worksite and Contract Code to see the calendar:
Month: Worksite: Contract Code:

Then double-click on a day to see the plan for that day:

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
11-Jul-11 LR: Due 13-Jun 7day: Due 04-Jul Daily: Due 08-Jul Bookings: Not Started	12-Jul-11 LR: Due 13-Jun 7day: Due 04-Jul Daily: Due 11-Jul Bookings: Not Started	13-Jul-11 LR: Due 13-Jun 7day: Due 04-Jul Daily: Due 12-Jul Bookings: Not Started	14-Jul-11 LR: Due 13-Jun 7day: Due 04-Jul Daily: Due 13-Jul Bookings: Not Started	15-Jul-11 LR: Due 13-Jun 7day: Due 04-Jul Daily: Due 14-Jul Bookings: Not Started	16-Jul-11 LR: Due 13-Jun 7day: Due 04-Jul Daily: Due 15-Jul Bookings: Not Started	17-Jul-11 LR: Due 13-Jun 7day: Due 04-Jul Daily: Due 15-Jul Bookings: Not Started
18-Jul-11 LR: Due 20-Jun 7day: Due 11-Jul Daily: Due 15-Jul Bookings: Not Started	19-Jul-11 LR: Due 20-Jun 7day: Due 11-Jul Daily: Due 18-Jul Bookings: Not Started	20-Jul-11 LR: Due 20-Jun 7day: Due 11-Jul Daily: Due 19-Jul Bookings: Not Started	21-Jul-11 LR: Due 20-Jun 7day: Due 11-Jul Daily: Due 20-Jul Bookings: Not Started	22-Jul-11 LR: Due 20-Jun 7day: Due 11-Jul Daily: Due 21-Jul Bookings: Not Started	23-Jul-11 LR: Due 20-Jun 7day: Due 11-Jul Daily: Due 22-Jul Bookings: Not Started	24-Jul-11 LR: Due 20-Jun 7day: Due 11-Jul Daily: Due 22-Jul Bookings: Not Started
25-Jul-11 LR: Due 27-Jun 7day: Due 18-Jul Daily: Due 22-Jul Bookings: Not Started	26-Jul-11 LR: Due 27-Jun 7day: Due 18-Jul Daily: Due 25-Jul Bookings: Not Started	27-Jul-11 LR: Due 27-Jun 7day: Due 18-Jul Daily: Due 26-Jul Bookings: Not Started	28-Jul-11 LR: Due 27-Jun 7day: Due 18-Jul Daily: Due 27-Jul Bookings: Not Started	29-Jul-11 LR: Due 27-Jun 7day: Due 18-Jul Daily: Due 28-Jul Bookings: Not Started	30-Jul-11 LR: Due 27-Jun 7day: Due 18-Jul Daily: Due 29-Jul Bookings: Not Started	31-Jul-11 LR: Due 27-Jun 7day: Due 18-Jul Daily: Due 29-Jul Bookings: Not Started
01-Aug-11 LR: Due 04-Jul 7day: Due 25-Jul Daily: Due 29-Jul Bookings: Not Started	02-Aug-11 LR: Due 04-Jul 7day: Due 25-Jul Daily: Due 01-Aug Bookings: Not Started	03-Aug-11 LR: Due 04-Jul 7day: Due 25-Jul Daily: Due 02-Aug Bookings: Not Started	04-Aug-11 LR: Due 04-Jul 7day: Due 25-Jul Daily: Due 03-Aug Bookings: Not Started	05-Aug-11 LR: Due 04-Jul 7day: Due 25-Jul Daily: Due 04-Aug Bookings: Not Started	06-Aug-11 LR: Due 04-Jul 7day: Due 25-Jul Daily: Due 05-Aug Bookings: Not Started	07-Aug-11 LR: Due 04-Jul 7day: Due 25-Jul Daily: Due 05-Aug Bookings: Not Started
08-Aug-11 LR: Due 11-Jul 7day: Due 01-Aug Daily: Due 05-Aug Bookings: Not Started	09-Aug-11 LR: Due 11-Jul 7day: Due 01-Aug Daily: Due 08-Aug Bookings: Not Started	10-Aug-11 LR: Due 11-Jul 7day: Due 01-Aug Daily: Due 09-Aug Bookings: Not Started	11-Aug-11 LR: Due 11-Jul 7day: Due 01-Aug Daily: Due 10-Aug Bookings: Not Started	12-Aug-11 LR: Due 11-Jul 7day: Due 01-Aug Daily: Due 11-Aug Bookings: Not Started	13-Aug-11 LR: Due 11-Jul 7day: Due 01-Aug Daily: Due 12-Aug Bookings: Not Started	14-Aug-11 LR: Due 11-Jul 7day: Due 01-Aug Daily: Due 12-Aug Bookings: Not Started
15-Aug-11	16-Aug-11	17-Aug-11	18-Aug-11	19-Aug-11	20-Aug-11	21-Aug-11

Extend Deadline Enter Actuals

zDummyStar Form View Num Lock

Start Calendar - Microsoft Out... My Documents WorkSpace Lite - EAM... Adobe Acrobat Professio... 11:14

A white silhouette of a city skyline against a dark blue background, featuring various buildings and landmarks like a clock tower and a Ferris wheel.

Next Steps

Crossrail will seek approval for the routes under
Schedule 7 of the Crossrail Act

Crossrail will also request an exemption from the right
turn ban at the Prince of Wales junction for segment
deliveries